



**LIANGA WATER DISTRICT**  
**COMPLETED PROJECT FOR THE YEAR 2024 (POW)**


THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE SECTION.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Estimated Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LM	
1	Reduction of Non-Revenue Water	From Brgy. Diatagon, to Brgy. Wakat, Barobo, SdS	June 14, 2024	250,000.00	249,462.92	Consumers within the vicinity & neighboring Barangay		Completed
2	Expansion of Distribution Pipelines	Sitio Kansilad & Bantolinao, Ganayon, Lianga, SdS	July 3, 2024	357,615.14	341,152.00	Consumers within the vicinity & neighboring Barangay	1,880	Completed
3	Drilling of One Exploratory Production Well	Brgy. Anibongan, Lianga, Surigao del Sur	Dec.20, 2024	3,108,549.37	3,054,980.40	Consumers within the vicinity & neighboring Barangay		Completed
4	Rehabilitation of Camangahan Transmission line (Phasse 2)	Camangahan, Ban-as, Lianga, Surigao del Sur	Dec. 27, 2024	460,800.00	378,427.42	Consumers within the vicinity & neighboring Barangay	336	Completed
	GRAND TOTAL			4,176,964.51	4,024,022.74			

Prepared by:  
  
**MARICRIS S. ARTAZO**  
Administration Services Assistant C

Checked by:  
  
**JULIUS CHRISTIAN G. CALANGIAN**  
Sr. Accounting Processor A

Noted By:  
  
**JOEL B. PEDROZO**  
Engineer B

Approved by:  
  
**WILFREDO G. SANCHEZ**  
General Manager D