

LIANGA WATER DISTRICT
COMPLETED PROJECT FOR THE YEAR 2023 (POW)

THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE SECTION.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Estimated Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LM	
1	Brgy. Ganayon Water Supply System Expansion Project (3000 LM)	Brgy. Ganayon, Lianga, Surigao del Sur	Dec. 29, 2022	2,414,951.00	2,214,951.00	Consumers within the vicinity	3000 LM	Completed
2	Installation of Fire hydrant at the New Municipal Building of LGU-Lianga	Lianga, Surigao del Sur	March 31, 2023	75,549.90	74,463.60	Consumers within the vicinity & neighboring Barangay		Completed
3	Rehabilitation of Distribution Line	P-4, Pugad, Payasan, Lianga, Surigao del Sur	July 3, 2023	170,394.00	145,250.48	Consumers within the vicinity & neighboring Barangay	300 LM	Completed
4	Limestone Removal Simulao Transmission Line	Simulao, Bgry. Diatagon, Lianga, SdS	July 31, 2023	237,036.00	215,581.00	Consumers within the vicinity & neighboring Barangay	500 LM	Completed
5	Reduction of Non-Revenue Water	From Brgy. Diatagon to Wakat, Barobo, SdS	Oct. 31, 2023	250,000.00	245,001.74	Consumers within the vicinity & neighboring Barangay		Completed
6	Brgy. Manyayay Water Supply System Expansion Project (3,500 LM)	Brgy. Manyayay, Lianga, Surigao del Sur	Dec. 29, 2023	1,979,710.55	1,476,814.15	Consumers within the vicinity	3,500 LM	Completed
	GRAND TOTAL			5,127,641.45	4,372,061.97			


Prepared by:


MARICRIS S. ARTAZO
 Engineering Aide B

Checked by:


JULIUS CHRISTIAN G. CALANGIAN
 Sr. Accounting Processor A

Noted By:


ROMEO S. RANARA
 Water Utilities Development
 Officer B

Approved by:


WILFREDO G. SANCHEZ
 General Manager D