

LIANGA WATER DISTRICT
COMPLETED PROJECT FOR THE YEAR 2017 (POW)

THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Est. Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LM	
1	Limestone Removal (500 meters)	Simulao, Diatagon, Lianga, Surigao del Sur	May 15, 2017	134,900.00	133,200.00	Consumers within the vicinity & neighboring Barangay	500 LM	Completed
2	Reduction of Non-Revenue Water	Diatagon to Brgy. Wakat	Aug.31, 2017	284,885.20	232,264.66	Consumers within the vicinity & neighboring Barangay	570 LM	Completed
3	Supply, Delivery, Installation, Testing & Comissioning of Modular Water Filtration Treatment Facilities	Pumping Station, Ban-as, Lianga,SdS	July 14, 2017	3,358,589.60	3,358,589.60	Consumers within the vicinity & neighboring Barangay		Completed
4	Installation of Transformer for Water Filtration	Pumping Station, Ban-as, Lianga,SdS	July 14, 2017	470,991.04	470,991.04	Security of Water Filtration Facilities		Completed
5	Installation of Distribution line Inter-Connection	P-4, Highway, Lianga, Surigao del Sur	November 2, 2017	122,518.40	105,211.89	Consumers within the vicinity	145 LM	Completed
6	Replacement of Distribution line (GAD project)	P-7, Brgy. Payasan, Lianga, SdS	November 15, 2017	160,000.00	117,282.50	Consumers within the vicinity	150 LM	Completed
7	Drinking and Washing Station (GAD project)	R. Moreno Elementary School, Banahao, Lianga, SdS	December 18, 2017	30,000.00	25,193.00	Students & Employees of the said School		Completed
8	Riprap of River Bank near collection box soil erosion due to flash floods	Camangahan, Ban-as, Lianga, SdS	December 29, 2017	92,180.60	82,875.00	Security of Water Source Facilities		Completed
9	Drinking and Washing Station (GAD project)	Lianga national Comprehensive High School P-1, Tigis, Lianga, SdS	December 29, 2017	30,000.00	23,017.00	Students & Employees of the said School		Completed
GRAND TOTAL					4,684,064.84	4,548,624.69		


Prepared by:


MARICRIS M. SIERRA
Engineering Aide

Noted by:


ROMEO S. RANARA
Water Utilites Development Officer-B

Approved by:


WILFREDO G. SANCHEZ
General Manager